Appendix 1

Draft Environmental Management Plan

(No. of pages excluding this page = 79)

HOLCIM (AUSTRALIA) PTY LTD New Chiltern Quarry Report No 768/01

This page has intentionally been left blank



New Chiltern Quarry Off Black Dog Creek Road, Chiltern



DRAFT ENVIRONMENTAL MANAGEMENT PLAN



Version 3: 20 October 2009

Figures by R.W. Corkery & Co Pty Ltd.

HOLCIM (AUSTRALIA) PTY LTD

New Chiltern Quarry

Report No 768/01

New Chiltern Quarry - Draft Environmental Management Plan

UNCONTROLLED IF PRINTED

Electronic copies of this EMP contain hyperlinks to specified items as per the following example __Internal Communication Clicking on the hyperlink will bring up that document to your screen.

Paper copies of this EMP include the specified items as appendices to the paper EMP.

Paper copies of this EMP must only be issued by the Quarry Manager. Once printed the document however is uncontrolled.

New Chiltern Quarry - Draft Environmental Management Plan

Foreword

This document is the Environmental Management Plan (EMP) for the new hard rock quarry to be established off Black Dog Creek Road, Chiltern. The EMP forms an integral part of Holcim's overarching Safety Health & Environment (SHE) Standards. It aims to provide the new Chiltern Quarry with guidance on operational, environmental, rehabilitation and monitoring management for the duration of site operations and into the rehabilitation stage.

Holcim (Australia) activities.	Pty Ltd is	committed	to the	EMP	and wil	l integrate	it into	the	sites	daily
signed										
Harry Glaw					Date					

Quarry Manager, Chiltern Quarry

CECTION A	A DAMBUIGTO A TION	Page
	A - ADMINISTRATIONODUCTION	
	TERN QUARRY OPERATIONS	
	TERN QUARRY OPERATIONSverview	
	te Details	
	S & RESPONSIBILITIES	
	MMUNITY CONSULTATION	
	NING & AWARENESS	
	MUNICATION & REPORTING	
	ternal Communications	
	cidents	
	ternal Communications	
	omplaints	
	T, REVIEW & VARIATIONS MP Audit	
	MP Review	
	MP Variation	
	AGER'S COMPLIANCE PLANNER	
1.0 OPER 2.0 MAN	B – OPERATIONAL MANAGEMENT & MONITORINGATIONS & IMPACTSAGEMENT OF SIGNIFICANT ENVIRONMENTAL HAZARDS	18 18
	r Quality - Dust	
2.1.1	Objectives	
2.1.2	Targets	
2.1.3	Management Measures	
2.1.4	Monitoring Schedule	
	Dise	
2.2.1	Objective	
2.2.2	Targets	
2.2.3	Management Measures	
2.2.4	Monitoring Schedule	
	asting	
2.3.1	Objective	
2.3.2	Targets	
2.3.3	Management Measures	
2.3.4	Monitoring Schedule	
	sual Amenity	
2.4.1	Objective	
2.4.2	Targets	
2.4.3	Management Measures	
2.4.4	Monitoring	
	urface Water, Drainage, & Groundwater	
2.5.1	Objective	34

Nev	w Chiltern Quarry – Draft Environmental Management Plan	
2.5.2	Targets	35
2.5.3	Management Measures	37
2.5.4	Monitoring Schedule	41
2.6 Gre	eenhouse Gas Emissions	42
2.6.1	Objective	42
2.6.2	Targets	42
2.6.3	Management Measures	42
2.6.4	Monitoring	42
2.7 Tra	ffic Management	43
2.7.1	Objectives	43
2.7.2	Targets	
2.7.3	Management Measures	43
2.7.4	Monitoring	
2.8 Net	t Gain OFFSET Management Plan	
2.8.1	Specific Flora /Fauna Management	
2.8.1.1	Objective	
2.8.1.2	Targets	
2.8.1.3	Management Measures	
2.8.2	Net Gain Offset Management Plan	
2.8.2.1	Objective	
2.8.2.2	Targets	
2.8.3	Management Measures	
2.8.4	Monitoring	
	tural Heritage	
2.9.1	Objective	
2.9.2	Targets	
2.9.3	Management Measures	
	e Management	
2.10.1	Objective	
2.10.1	Targets	
2.10.3	Management Measures	
2.10.3	Monitoring	52
	ter Conservation	
2.11 · wa	Objective	
2.11.1	Targets.	
2.11.3	Management Measures	
	ste Management & Minimisation	
2.12.1	Objective	
2.12.1	Targets	
2.12.2	Management Measures	
	usekeeping/Preventative Maintenance(PM)	
2.13.1	Objective	
2.13.1		
	Targets	
2.13.3	Management Measures	
	rage & Handling Controls.	
2.14.1	Objective	
2.14.2	Targets	
2.14.3	Management Measures	
2.14.4	Explosives Use & Storage	57

HOLCIM (AUSTRALIA) PTY LTD

New Chiltern Quarry Report No 768/01

Ne	w Chiltern Quarry – Draft Environmental Management Pl	an
2.15 Da	m Integrity	58
2.15.1	Objective	
2.15.2	Targets	
2.15.3	Management Measures	
2.15.4	Monitoring Schedule	58
2.16 Lai	ndscape	59
2.16.1	Objectives	
2.16.2	Targets	59
2.16.3	Management Measures	
2.16.4	Monitoring Schedule	60
SECTION C	- REHABILITATION: PROVISION, STATUS & PLAN UPDATE	61
1.0 REHA	BILITATION & VEGETATION	61
1.1 Ob	jectives	61
	gets	
	sign Methodology	
1.4 Ma	nagement Measures	63
1.4.1	General	63
1.4.2	Ongoing and Post-Operations Management	64
1.4.3	Monitoring, Reporting and Review	64
1.5 Mo	nitoring	65

ANNEXURES

(Note: SHE System documents have not been reproduced in this Draft version)

- 1. Environmental Monitoring Schedule
- 2. Responsibilities Matrix (retained within the Holcim SHE system)
- 3. Environmental Reporting Procedure (retained within the Holcim SHE system)
- 4. Environmental Complaints Form & Register (retained within the Holcim SHE system)
- 5. EMP Review Procedure (retained within the Holcim SHE system)
- 6. Compliance Planner (retained within the Holcim SHE system)

A1 - 9

New Chiltern Quarry Report No 768/01

New Chiltern Quarry – Draft Environmental Management Plan SECTION A - ADMINISTRATION

1.0 INTRODUCTION

This Environmental Management Plan (**EMP**) has been designed for the new Chiltern Quarry owned and operated by Holcim Australia Pty Limited (Holcim).

Chiltern Quarry is permitted to carry out quarrying (extractive industry) by planning permit (to be confirmed) (**Permit**) issued by the Indigo Shire Council (**Responsible Authority**), and Work Authority 1391 (**Work Authority**) issued under the Extractive Industries Development Act 1995 (**EIDA**) by the Department of Primary Industries (**DPI**).

This EMP has been prepared to satisfy the following requirements:

- DPI Work Authority No. 1391;
- Planning Permit conditions (to be confirmed)
- native vegetation off-set requirements of the Department of Sustainability and Environment (**DSE**); and
- registered Cultural Heritage Management Plan issued by Aboriginal Affairs Victoria (AAV).

This EMP satisfies these requirements and contains the detail of the site's environmental management. Holcim conducts its operations within the framework of its national Safety Health and Environment Management system (SHE). The EMP is encompassed within that framework as shown in the following diagram (Figure 1). As such, some procedures and other documents within the SHE Standard will apply to the EMP – where this is the case they have been clearly cross-referenced in the EMP (and hyperlinked where the EMP is an electronic copy).




Figure 1: The Relationship between the EMP and Holcim's SHE System

HOLCIM (AUSTRALIA) PTY LTD

New Chiltern Quarry

Report No 768/01

New Chiltern Quarry – Draft Environmental Management Plan 2.0 CHILTERN QUARRY OPERATIONS

The SHE system follows the philosophy of all modern management systems in that it uses a risk management based approach. Key components are the self-assessment protocols provided so that each site can review its operations and identify opportunities for continual improvement.

2.0 CHILTERN QUARRY OPERATIONS

2.1 OVERVIEW

Holcim propose to operate the new Chiltern Quarry situated off Black Dog Creek Road, Chiltern, Victoria. The site, as described in the Permit and Work Authority, covers approximately 115ha and incorporates all or part of the following land titles and the enclosed Crown road reserves:

- Vol. 9538 / Folio 660 Vol. 6111 / Folio 002
- Vol. 5041 / Folio 010 Vol. 6569 / Folio 733
- Vol. 5876 / Folio 110

The operation involves:

- Removal of soil and overburden and its storage for later use, including for progressive rehabilitation works;
- Extraction of hard rock (hornfels) by drilling and blasting and its loading and transport to the processing plant;
- Crushing and screening of the rock into saleable product;
- Stockpiling, blending and sale of rock products on the site; and
- Off-site transportation of products by a variety of haulage vehicles.

A plan of the site, taken from the draft Work Plan, is shown in Figure 2. The blue coloured line shows Holcim's lease boundary, the red line is the extent of the land covered by the Work Authority, and the lilac line shows the extent of extraction.

The quarry operates under the following approvals:

- Indigo Shire Council (Council), Planning Permit to be confirmed; and
- DPI Work Authority 1391.

Note: The above approvals apply to the land bound by the Work Authority. However, this EMP applies to all land leased by Holcim at this site, that is, the Work Authority area plus additional contiguous surrounding land as outlined in blue in Figure 2.





Figure 2: Plan of Quarry, showing the Work Authority area and extraction limit (from Work Plan)



New Chiltern Quarry - Environmental Management Plan

2.2 SITE DETAILS

Location:	Black Dog Creek Road, Chiltern
Access:	Black Dog Creek Road
Property	all or part of the following land titles and the enclosed
Description:	Crown road reserves:
	• Vol. 9538 / Folio 660 • Vol. 6111 / Folio 002
	• Vol. 5041 / Folio 010 • Vol. 6569 / Folio 733
	• Vol. 5876 / Folio 110
Tenure:	leasehold
Owner:	Gregory Bruce Eames
Zoning:	Farming
Local Authority:	Indigo Shire Council
Land Use:	Farming
Geology:	Hornfels, Granite and Metasediments
Topography:	Steep Ridgeline at hill to undulating slopes
Vegetation:	Mostly pasture with scattered native trees

2.3 HOURS OF OPERATION

The hours of operation for all site activities and product dispatch are listed in the table below.

activities will be carried out of a Sunday or on public holidays.

Hours of Operation

Activity	Monday to Friday *	Saturday *
Site Establishment / Construction	7:00am – 6:00pm	7:00am – 6:00pm
Extraction – Drilling	7:00am – 6:00pm	7:00am – 2:00#pm
- Blasting	9:00am – 5:00pm	-
- Load and Haul	7:00am – 6:00pm	7:00am – 6:00pm
Processing – Interim	7:00am – 6:00pm	7:00am – 1:00pm
- Primary Crushing	7:00am – 6:00pm	7:00am – 1:00pm
- Secondary / Tertiary Crushing	7:00am – 6:00pm	7:00am – 1:00pm
and Screening		
Product Dispatch	6:00am – 6:00pm	6:00am – 1:00pm
Repairs & Maintenance	6:00am – 10:00pm	6:00am – 10:00pm

^{*}Public holidays excluded

The queuing of product trucks outside the quarry entrance gate prior to 7:00am will not be permitted. Truck drivers would be informed, as part of the *Driver's Code of Conduct*, of the approximate

periods during which school buses travel the section of the Chiltern-Beechworth Road between Black Dog Creek Road and the Hume Highway, namely:

Morning Afternoon
7:45am - 8:00am (High School) 3:45pm - 4:00pm (Primary School)
8:10am - 8:30am (Primary School) 4:25pm - 4:40pm (High School)

Truck drivers will be required to exercise caution during these periods to avoid any incidents

New Chiltern Quarry – Draft Environmental Management Plan involving the school buses or any school children.

Except with the written approval of the Responsible Authority, blasting is restricted to between the hours of 9:00am and 5:00pm Monday to Friday. No blasting is to occur on a Saturday, Sunday or public holidays.

If blasting is approved outside these times, notice must be given to all potentially impacted residents, to the satisfaction of the Responsible Authority (see **COMMUNICATIONS & REPORTING – Section 5.3** for further details).

3.0 ROLES & RESPONSIBILITIES

Responsibilities of quarry employees and contractors under this EMP are set out in Responsibilities Matrix (Annexure 2). Reporting lines for staff are summarised in Figure 3




Figure 3: Organisation Chart – Chiltern Quarry

4.0 COMMMUNITY CONSULTATION

Community updates will be managed in accordance with the Community Consultation Plan.

Information provided to the Community will include an Annual summary newsletter of the performance of the quarry against the Permit, the Work Authority and this EMP (as varied from time to time and authorised by DPI), and also any complaints made and resolved throughout the year.

New Chiltern Quarry – Draft Environmental Management Plan 5.0 TRAINING & AWARENESS

A copy of this EMP is to be kept and displayed in the Quarry office building. The EMP will also be accessible by all Holcim-approved users on Holcim's computer intranet.

- All new and current employees will be briefed on the EMP as part of their site (re-)induction and training.
- All employees will receive re-induction training every year.
- All contractors working at the site will be briefed on the EMP as part of their site (re-)induction.
- Employees with specific key roles/responsibilities under the EMP will have their competency verified prior to being assigned to carry out those roles.

Records of training will be maintained within the SHE system.

Where no employees with suitable training are available to carry out specific key roles/responsibilities under this EMP, those roles/responsibilities will be carried out by suitably qualified persons or companies contracted by Holcim for that task.

Related documents:-

SHE Training Matrix

SHE Training Guideline

SHE Induction Booklet

SHE Induction Checklist

Chiltern SHE Training Plan

6.0 COMMUNICATION & REPORTING

Procedures have been developed for both internal (within Holcim) and external (between Holcim and external interested parties) communication and reporting. A separate procedure has been prepared to manage environmental complaints received from external parties such as members of the public and local residents.

6.1 INTERNAL COMMUNICATIONS

The <u>SHE Guideline 2.2 Consultation</u> sets out details of communications within Holcim on environmental issues, which for the Chiltern Quarry is through the site's SHE Improvement Team (SIT). The procedure describes how meeting outcomes are minuted and the minutes distributed to other employees. At SIT meetings environmental progress and performance under the EMP will be reviewed and discussed, and actions authorised.

Environmental issues will be raised with other employees at toolbox meetings which will be conducted as required. All toolbox meetings are recorded using the <u>Attachment 2.5D Toolbox Talk Summary</u> form.

New Chiltern Quarry – Draft Environmental Management Plan 6.2 INCIDENTS

All environmental incidents are to be reported, recorded and investigated in accordance with SHE Guideline 5.1 - Incident Reporting, Recording & Investigation. The STARS Safety, Health & Environment Incident Notification Form is to be used for recording details of each incident and the measures taken to resolve it, through to management sign-off and completion. A summary of the key elements of all environmental incidents is maintained in the site's Incident Register which is used by management for progress status and review purposes, and to compare against performance targets.

6.3 EXTERNAL COMMUNICATIONS

The SHE Guideline 4.6 Community Awareness details how Holcim will communicate with the wider community to maintain their good neighbour standing. The site-specific Environmental Reporting Procedure (Appendix 3) specifies procedures for compliance reporting to the Government stakeholders, and the frequency and nature of reporting of monitoring data, etc. Statutory reporting requirements, where applicable, are also detailed in this procedure.

This procedure also details the steps to take in notifying residents living near the quarry when quarry activities are planned which have the potential for off-site impacts.

6.4 COMPLAINTS

A register of all complaints received is maintained as specified in Holcim's Environmental Complaint Response Procedure (SHE Guideline 4.6 – Community Awareness).

Any justified complaint received, or referred by a government agency, is accurately recorded on an Environmental Complaints Form (Appendix 4) which includes provision for the following information:

- a) the date and time of the complaint received;
- b) the date and time of the event or nuisance forming the subject matter of the complaint;
- c) the detail of the subject matter of the complaint;
- d) the identity and address of the complainant (if provided); and
- e) any action taken in response to the complaint.

An <u>Environmental Complaints Register</u> (Appendix 5) in the format specified in the SHE Guideline and summarising the complaints received and the actions taken, is maintained at the Quarry.

A full and up-to-date copy of the Complaints Register will be kept at the quarry and made available to Regulatory Authorities upon request.

A sign erected and maintained at the approach to the quarry off Black Dog Creek Road will include contact details (including out-of-hours) for inquiries about quarry operations.

7.0 RECORDS RETENTION

Records that are generated as part of the EMP are to be managed according to <u>SHE Guideline</u> 1.4 Administrative and Legal Requirements. This procedure specifies the identification, storage, protection, retrieval, retention and disposal of records required as part of this EMP.

New Chiltern Quarry – Draft Environmental Management Plan 8.0 AUDIT, REVIEW & VARIATIONS

8.1 EMP AUDIT

The EMP will be audited every year by a suitably qualified and independent auditor. The scope of the EMP Audit will include:

- The actions taken in implementing the EMP;
- The compliance with prescribed limits; and
- The environmental monitoring conducted against the environmental monitoring program.

8.2 EMP REVIEW

The EMP will be reviewed by Holcim every 5 years coinciding with the review of Work Authority 1391. The review will be conducted in accordance with the quarry's <u>EMP Review Procedure</u> (Appendix 6).

8.3 EMP VARIATION

The EMP may be varied from time to time as changing circumstances require. EMP variation will be conducted in accordance with the quarry's <u>EMP Review Procedure</u>. All variations are required to be consistent with the Planning Permit and Work Authority.

9.0 MANAGER'S COMPLIANCE PLANNER

A <u>Compliance Planner</u> (Appendix 7) will be maintained to detail the activities to be carried out (on a monthly basis over the course of the specified 12 month period) to ensure that all environmental compliance obligations are met. Each activity in the spreadsheet is signed off upon completion, and the matrix is reviewed and if necessary revised where compliance obligations change during the 12 month period.

New Chiltern Quarry – Draft Environmental Management Plan SECTION B – OPERATIONAL MANAGEMENT & MONITORING

1.0 OPERATIONS & IMPACTS

A Significant Environmental Hazards (or "Significant Aspects and Impacts") Register has been prepared (as an Excel spreadsheet) which lists the significant environmental hazards associated with each operation and activity carried out at the quarry, together with the corresponding actual or potential environmental impact(s) for each of the hazards. The columns on the right hand side of the Register list the procedures or other documented methods for controlling and mitigating the impacts. These documents are hyperlinked to the EMP, so the user can readily access the appropriate procedure. SHE Standard control procedures are generic and apply to all Holcim quarry sites, whilst the site-specific controls apply to Chiltern Quarry alone. The table also ensures that all identified risks and their corresponding impacts are addressed by a documented procedure or work practice guide.

To access the Register spreadsheet and the procedures and controls hyperlinks in the right hand columns, first click on the following hyperlink - <u>Significant Environmental Hazards Register</u>. Register is as per Appendix 8.

2.0 MANAGEMENT OF SIGNIFICANT ENVIRONMENTAL HAZARDS

This section details:

- methods of operation and management measures required to be adopted to manage potential environmental impacts; and
- protective and mitigating measures to be implemented to manage the site's significant environmental hazards (aspects).

2.1 Air Quality - Dust

The Protocol for Environmental Management, Mining and Extractive Industries (2007), prescribes up to ten indicators to be assessed, of which four (4) are relevant to the new Chiltern Quarry, namely; Dust Fall-out, PM₁₀, PM_{2.5} and respirable crystalline silica (RCS).

2.1.1 Objectives

To prevent dust from the Chiltern Quarry operation causing a nuisance at residences or sensitive sites in the surrounding area.

To ensure that dust levels do not adversely impact on the health and amenity of persons in the surrounding area.

2.1.2 Targets

100% Compliance with Permit requirements, namely the following levels to be achieved at any residence or other sensitive site:

- \triangleright PM₁₀ no greater than 60 μg/m³ (24-hour average)
- $ightharpoonup PM_{2.5}$ no greater than 36 µg/m³ (24-hour average)
- \triangleright RSC no greater than 3 µg/m³ (annual)
- ➤ Dust deposition no greater than 4g/m²/month (or no more than 2g/m²/month greater than background)

New Chiltern Quarry – Draft Environmental Management Plan

No (0) justified complaints from sensitive receptors.

2.1.3 Management Measures

Management	ment Measures Action	Procedure/	Responsibility	Timing
Measure		Reference		s
Unpaved	Dust emissions from		QM	As required
Surfaces	unpaved surfaces are to be controlled using the following measures: • Wet suppression - all dust generating areas such as site roads will be watered, as required, to suppress dust	Dust Management	· ·	710 Toquitou
	during operation. Water used for dust control may be dosed where appropriate with dust control additives to enhance stabilisation and reduce water use.	Plan (Appendix 9)	QM	As required
	Relevant operations will be suspended if adequate water cannot be applied for dust control.	-	QM	As necessary
	Revegetation of exposed surfaces, including the following measures: Vegetation and topsoil removal will be limited to the smallest practicable area and revegetated as soon as possible following clearance; Soil stockpiles will be revegetated	Work Plan- Section 3 (Appendix 10)	QM	During clearing All times Works completion As required

Management	tern Quarry – Drait En Action	Procedure/	Responsibility	Timing
Measure	Action	Reference	Responsibility	Timing
	with native			
	vegetation			
	when left for			
	extended			
	periods of			
	time;			
	o The extent of			
	areas prone to			
	erosion will			
	be restricted wherever			
	possible;			
	o Exposed			
	surfaces will			
	be			
	rehabilitated			
	in a timely			
	manner in			
	accordance			
	with the			
	conceptual			
	Landscape			
	Plan (Work			
	plan). ○ Where			
	revegetation			
	or minimal			
	land exposure			
	is limited by			
	procedural			
	requirements,			
	chemical			
	(dust)			
	suppression			
	methods may			
	be used.			
Paved	Site access road between	_	QM	Prior to product
Surfaces	quarry entrance and		×	despatch
	weighbridge will be sealed.			
	All car parks and access to			
	the car parks will be sealed.			
Vehicles	• On days of		QM	As necessary
	unfavourable			
	conditions, a	D (
	review of on site	<u>Dust</u> Management		
	practices will be undertaken to	Management Plan		
	identify actions	1 1411		
	that can mitigate			
	dust generation.			
	Load sizes will be	_	Plant operators	All times
				٨

		<u> Duarry – Draft Er</u>			
Management	Action	1	Procedure/	Responsibility	Timing
Measure		4	Reference		
		managed to avoid			
		spillages.			A 11
	•	Product trucks	-	Operators	All times
		will be covered			
		and enclosed with			
		tarpaulins or dust			
		covers			
	•	Travel distance	-	All staff	All times
		will be minimised			
		through			
		appropriate site			
		layout and design.			
	•	Vehicle	-	All staff	All times
		movements will			
		be restricted to			
		defined areas.			
	•	Speed limits will	_	PM	All times
		be defined (eg			
		<25km/h), and			
		where necessary			
		enforced, for			
		vehicles on the			
		site.			
	•	Drivers are to	_	All staff	All times
		obey the on-site			
		speed limit.			
	•	A wheel wash	-	All truck drivers	All times
		facility will be			
		installed and used			
		as required.			
Material	Dust	emissions from		PM,	As required
Stockpiles	stockp	iles will be mitigated		Site Operators	1
•	_	required to ensure		•	
	targets	are met by:			
		o Wet			
		suppression			
		using water			
		sprinklers or			
		sprays;			
		 Covered 	<u>Dust</u>		
		storage of fine	Management		
		material;	<u>Plan</u>		
		 Limiting the 			
		height and			
		slope of the			
		stockpiles;			
		 Limiting drop 			
		heights from			
		conveyors; and			
		 Use of wind 			
		breaks.			

	Action			
Management Measure	Action	Procedure/ Reference	Responsibility	Timing
Conveyors	Dust emissions from conveyors will be minimised by: O Partially enclosing conveyors; O Minimising drop heights; and O Appropriate design of hopper load systems to ensure a good fit with trucks, and use of appropriate wind shields for hoppers.	Dust Management Plan	PrM	All times
Material Handling	Dust emissions during material handling will be minimised by: O Enclosing the primary crushing plant; O Enclosing the secondary/tertia ry processing plants; O Minimising drop heights; O Regularly cleaning up any spillages; and O Appropriate design of hopper load systems to ensure a good fit with trucks, and use of appropriate wind shields for hoppers	Dust Management Plan	PrM Site Operators	All times
Reporting	for hoppers. All site personnel will be instructed to immediately report situations resulting in elevated dust emissions to the	SHE Induction Booklet	PM	All inductions

	hiltern Quarry – Draft Environmental Management Plan					
Management Measure	Action		Procedure/ Reference	Responsibility	Timing	
Micasurc	m	anager (or their	Reference			
		ipervisor).				
Monitoring		ntinuous (real	(see s.2.1.4 of	QM	All times	
Tromvoring		e) monitoring of	EMP)	Q.1.1		
		I ₁₀ will be	,			
		lertaken.				
	• M	Ionthly	(see s.2.1.4 of	QM	All times	
		onitoring of dust	EMP)			
	de	eposition will be	·			
	uı	ndertaken.				
	• Q	uarry Manager	-	QM	Daily	
	to	obtain daily				
	w	eather forecast				
	uj	odates from				
		liable source				
		ich as Bureau of				
		leteorology				
		ebsite.				
		n on-site	(see s.2.1.4 of	QM	Within 1 month	
		eather	EMP)		of EMP	
		onitoring station			approval	
		ill be erected				
		nd the display				
		stalled in the Pit				
		lanager's office.		D) (A 11	
		ecords of wind	-	PM	All times	
		peed and				
		rection at the				
		uarry will be ored for a period				
		f 12 months for				
		ibsequent				
		eference in the				
		ase of complaints				
		nd to assist in				
		terpreting dust				
		onitoring data.				
		ust emissions	-	All staff	All times	
		nd potential dust				
		enerating				
	ac	ctivities and				
	ar	eas will be				
		onitored				
		sually during				
	_	uarrying				
		ctivities.				
		suitable	-	QM	Within 3	
		background"			months of EMP	
		impling location			approval	
		ill be established				
	to	determine			<u></u>	

		– Drait Ei		Management P	
Management	Action		Procedure/	Responsibility	Timing
Measure			Reference		
	regio				
		ground dust			
		osition rates.		DM	
		lysis and	-	PM	As required
		rting of dust			
		ples for			
		pliance will			
		ndertaken by xperienced			
		y independent			
		ne operator.			
		nmunity	_	PM	All times
		plaints will be		1111	THE CHILOS
		itored during			
		ks to assess			
		perations			
		nst objectives			
		targets.			
	• Mor	nthly	(see s.2.13 of	PM	monthly
	Hou	sekeeping	EMP)		
	insp	ections will			
	be c	onducted			
		ch will include			
		erved			
		litions and the			
		ctiveness of			
	_	entative			
- ·		sures.		D) (A 11 . *
Reporting		ll be provided	CITE C : 1 1:	PM	All times
		nager's office ctive real time	SHE Guideline 4.6 Community	PM	All times
	dust monitorin		Awareness		
		complaints are	Awareness		
		e recorded on			
	the s				
		plaints			
		ister.			
	Justi				
		plaints are to			
	be re	eported as an			
		ident" in the			
		dent Report			
	form	1.			
	• All			All staff	All times
		munication			
	are t				
		ertaken as per			
	the S				
		nmunication			
Commontivo		edure.	Duct	OM	All times
Corrective	• Dust	t generating	<u>Dust</u>	QM	An umes

Management	Action	Procedure/	Responsibility	Timing
Measure	7 COO	Reference	responsibility	1 mms
Action	activities will be controlled by watering or other means to achieve compliance targets based visual observation, staff or community feedback. If necessary, dust generating activities will cease until corrective actions result in achievement of targets or wind conditions are such that targets are achieved.	Management Plan	QM	As required
	The site Incident Management procedure will be followed to rectify all reported dust incidents.	SHE Guideline 5.1 – Incident Reporting, Recording & Investigation	PM All staff	All times

New Chiltern Quarry – Draft Environmental Management Plan 2.1.4 Monitoring Schedule

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
Fixed Station Continuous Dust Monitoring. 2x sites as indicated in Figure 1 of Monitoring Schedule	Deposition	Technical Officer	Monthly	AS/NZS 3580.10.1:2003 : Methods for sampling and analysis of ambient air - Determination of particulate matter - Deposited matter - Gravimetric method	Dust deposition 4g/m²/month (no more than 2g/m²/month greater than background if more than 4.)
At least two locations on work authority boundary in line with residences D and S. (Refer Figure 1 - Monitoring Schedule for locations.(i.e. 2x Reactive monitors will be used and rotated if necessary.)	Airborne Dust (PM ₁₀) as μg/m ³	Quarry Manager	Continuous whilst quarry in operation for initial 24 months	Real time dust monitoring with data logger and hourly averages. As there is no standard specified. A portable DustTrak/Osiris/Airmetrics type unit will be employed.	PM ₁₀ (1 hour ave.) – 64 μg/m³ (ie 80% of the SEPP AQM criteria of 80 μg/m³ to enable reactive management of dust emission).
A location representative of background conditions	Airborne Dust	Technical Officer	Check as required	Real time dust monitoring with data logger.	N/A
Weather Station (at site office)	Wind speed and direction	Technical Officer	Continuous (hourly averages)	Wind Velocity: AS 2923-1987, Guide for the Measurement of Horizontal Wind for Air Quality Applications	N/A

Note: Personal respirable dust monitoring is not within the scope of this EMP.

New Chiltern Quarry - Draft Environmental Management Plan

2.2 Noise

2.2.1 Objective

To prevent noise from the Chiltern Quarry causing nuisance/annoyance to persons at noise sensitive sites in the surrounding area.

2.2.2 Targets

Compliance with the noise limits determined in accordance with EPA guidelines and Policy, namely:

	Noise Limit dB(A) L _{Aeq}			
Time of Day	Forrest Lane	Black Dog Creek Road and Deep Creek Road		
Day 0700h to 1800h (M-F)	46	45		
Evening 1800h to 2200h (M-F) Saturday 1300h to 1800h Sunday 0700 to 2200h	41	38		
Night 2200h to 0700h	39	37		

For residences located closer to the Hume Highway (west and northwest of the new Chiltern Quarry where there is higher background noise), the higher noise limits apply. For residences located south of the new Chiltern Quarry (where background noise is lower), the lower noise limits apply. Specifically, for residences located nearest to the quarry (and designated in the monitoring schedule) the following limits apply:

Time of Day	Noise Limits at Residence							
	A	В	C	D	M	P	Q	S
Day	46	46	46	46	46	45	45	45
Evening	41	41	41	41	41	38	38	38
Night	39	39	39	39	39	37	37	37

Source: Heggies (2009) – Table 10

New Chiltern Quarry – Draft Environmental Management Plan

2.2.3 Management Measures

Management Measure	Action	Procedure/ Reference	Responsibility	Timing
Stage 1 – Establishment (0-4 months)	Commence construction of the northern and western bund walls. Bund wall to be constructed to a height of 5m and 3m respectively.	-	QM	During Construction
	Ensure all equipment used on site has appropriate mufflers/controls and have sound power levels at least equal to (but not greater than) those relied upon in the noise assessment (Heggies, 2009). Contractors are required to provide this information before equipment is brought onto site.	SHE Guidelines 3.17 - Noise	QM	
	Selection of all new equipment is made to meet SHE Guidelines 3.17 – Noise.			
	Excavation of primary crushing plant pad. Lowered for acoustic shielding to approximately 255m to 250m AHD into the hill.	_	QM	
	Restrict construction activities to one noisy activity at a time. A common sense approach to noise management is essential.	_	PM	
	Regular preventative maintenance (PM) is performed on mobile equipment to reduce unnecessary vibrations and rattles.	Quarry PM Schedules	PrM	
	A sign will be erected and maintained, in a place that is clearly visible to truck drivers leaving the quarry, advising that trucks should avoid using engine brakes on local roads.		QM	

	Action			
Management	Action	Procedure/	Responsibility	Timing
Measure	T 1 11 1' 1	Reference	D _m M	D. mi
Stage 2 -	Enclose all crushing and		PrM	During
Fixed Plant	screening plants. Enclosed			Construction
Construction	by 0.6mm sheet steel			
Stage (5-36	cladding and lined with			
months)	internal insulation.			
	Construct northern haul		PrM	
	road within cutting and			
	erect acoustic fence along			
	drain line areas. Road			
	excavated 4m to 9m within			
	the hillside.			
Stage 3 -	Adhere to approved hours		QM	During
Operations -			QIVI	Operations
	of operation.		014	Operations
(36+ months)	• Extraction area is to be so		QM	
	orientated as to minimise			
	noise impact on nearest			
	residences.			
	 Maintain site access road 		PrM	
	and internal roads regularly.			
	Minimise use of empty		PrM	
	trucks to reduce truck body			
	noise.			
		Quarry PM	PrM	
	All plant and equipment on site will be recorded.		1 11V1	
	site will be regularly	<u>Schedules</u>		
	serviced to ensure sound			
	power levels remain at or			
	below levels nominated in			
	the noise assessment.			
	Ensure all equipment used		PrM	
	on site has appropriate			
	mufflers/controls.			
	Contractor vehicles and			
	equipment are to be			
	inspected provide to			
	operating on site.			
	OR			
	Selection of all new equipment			
	is made to meet SHE Guidelines			
	3.17 – Noise.			
			OM	
	Only broadband reversing		QM	
	beepers or similar will be			
	installed and used on all			
7.5	earth moving equipment.		70.6	.
Monitoring	Monitoring of community	<u>Environment</u>	PM	During works
	complaints will be	<u>al</u>		
	undertaken during the	<u>Complaints</u>		
	extraction works to assess	Register		
	achievement of the			
	objectives and targets, as			
	required.			
	10941104.	I		

New Chiltern Quarry - Draft Environmental Management Plan

Management	ltern Quarry – Draft Envii Action	Procedure/	Responsibility	Timing
Measure		Reference		
	 Monitoring of noise at noise sensitive locations will be undertaken as per the Monitoring Schedule. 		PM	As per Schedule
	Monthly Housekeeping inspections will be carried out to assess noise conditions and the effectiveness of preventative measures.		PM	monthly
Reporting	All complaints are to be recorded on the site Environmental Complaints Register. Justified complaints are to be reported as an "incident" in the Incident Report form.	Environment al Complaints Form; SHE Guideline 5.1 - Incident Reporting, Recording & Investigation.	QM, PM All staff	As required
	All internal communication to be undertaken as per the SHE 2.1 Communication Procedure.	SHE 2.1 Communicati on Procedure.	All staff	As required
	Monitoring results will be kept in the office of the QM and be made available for inspection at reasonable notice during normal working hours.	Environment al Reporting Procedure	QM	
Corrective Action	• In the event that noise from site operations exceeds the specified targets at a sensitive site, strategies for noise abatement will be developed and implemented to achieve compliance.		QM	As applicable

2.2.4 Monitoring Schedule

Item	Test	Responsibility	Frequency	Assessment	Acceptance
				Methodology	Criteria

New Chiltern Quarry - Draft Environmental Management Plan

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptar Criteria	nce
Routine noise monitoring at closest sensitive receptors surrounding the quarry. (see Figure 1 – Monitoring Schedule)	Noise level at all Monitoring Locations	Technical Officer	Quarterly during Stages 1 & 2, then Annually during Stage 3	State Environmental Protection Policy (Control of noise from commerce industry and trade) No. N- 1 1989 (as amended)	As s.2.2.2	per
Monitoring in response to a "justified complaint"	Noise level at Complainant' s Residence	Technical Officer	As required	As above.	As s.2.2.2	per

Note: Personal noise exposure monitoring is not covered in this EMP.

2.3 Blasting

2.3.1 Objective

To ensure that vibration from blasting operations is controlled to comply with Worksafe Victoria environmental guideline limits for new operations.

To ensure that blasting operations generally are conducted in a manner that minimises the risk of adverse environmental impact.

2.3.2 Targets

100% compliance with DPI environmental guideline limits for new operations, namely:

Ground Vibration: 5mm/s for 95% of blasts over 12 months

10mm/s for all blasts

Air Vibration: 115dBL for 95% of blasts over 12 months

120dBL for all blasts

New Chiltern Quarry – Draft Environmental Management Plan

2.3.3 Management Measures

Management Measure	Action	Procedure/ Reference	Responsibility	Timing
Blasting Operations	Blasting will be carried out in general accordance with the SHE Guideline 3.18 – Blasting & Explosives, and in strict accordance with the quarry Blasting Management Plan	SHE Guideline 3.18 – Blasting & Explosives; Blasting Management Plan	QM	All blasting events
	 (Appendix 12). Ensure area within National Park is quarantined prior to blasts within 100m of the Park. No blasting will occur on a Saturday, Sunday or public holidays. 	Blasting Management Plan Blasting Management Plan	QM QM	All relevant blasts All times
Monitoring	Air and ground vibration resulting from blasts will be monitored at three locations displayed on Annexure 1 to permit the vibration at the nearest sensitive sites to be reliably estimated.	Blasting Management Plan	QM	All blasting events

2.3.4 Monitoring Schedule

Site	Test	Responsibility	Frequency	Assessment	Acceptance
				Methodology	Criteria
Monitoring	Peak Particle	Specialist	Every blast	Department of	See s.2.3.2
Stations (to be	Velocity (PPV)	Consultants		<u>Primary</u>	
determined, refer	(Ground			<u>Industries</u>	
Figure 1 –	Vibration)			Environmental	
Monitoring				Guideline -	
Schedule) or as				Ground Vibration	
directed by an	Air Blast	Specialist	Every blast	and Airblast	
Inspector.	(Air Vibration)	Consultants		<u>Limits</u> for	
				Blasting in Mines	
				and Quarries	
				<u>2001 – New Sites</u>	

New Chiltern Quarry - Draft Environmental Management Plan

2.4 Visual Amenity

2.4.1 Objective

To limit as far as practicable the adverse impacts of quarry operations and activities on the visual amenity of residents on surrounding properties, Chiltern township and motorists travelling on regional and State Roads.

2.4.2 Targets

Compliance with (or completion of) all actions specified within this EMP.

2.4.3 Management Measures

2.4.3 Manage	ment Measures			,
Management Measure	Action	Procedure/ Reference	Responsibility	Timing
Stage 1- Site Establishment (0 to 4 months)	Minimise areas of disturbance and maintain good housekeeping.		QM	During Establishment
months) Stage 2- Fixed Plant Construction Stage (5 to 36 months)	 Buildings, cladding and equipment to be a grey/green hue/neutral colour to blend in with the surrounding environment. Plant native vegetation strategically around the operational areas to restrict views from surrounding roads and residences of site components and operations. Plant native vegetation in road reserves (either in bare areas or supplementary planting amongst existing trees) within the Work Authority Area. Construct the northern and western bund walls to assist in restricting views of the site and product loading operations. The outside faces of the bund walls to be hydro-seeded to establish vegetation. Investigate options to plant tree screening near residences adjacent to Forrest Lane to limit 	Building works specifications	QM	Prior to & during Construction
	views of site components and operations.			

New Chiltern Quarry - Draft Environmental Management Plan

Management Measure	Action	Procedure/ Reference	Responsibility	Timing
Stage 3- Operations	Adopt staged extraction plans which focus on extraction "within" the ridgeline as much as possible.		QM	Throughout operations
	Undertake supplementary planting within a zone around the perimeter of the extraction area, where practicable.			
	Affect blast restoration of eastern extraction faces from 354m to 290m AHD by randomly vegetating with bag-bombing with soil and seed.			
	 Progressively revegetate upper benches (275m/290m AHD) following extraction activities. 			
	• Shield trucks travelling to and from the primary crushing plant in road cutting (supplement acoustic fences with painting and/or vegetation).			
	Maintain native vegetation to ensure plant survival and weed control.	The second secon	PM	Through out operations

2.4.4 Monitoring

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
Stage 1 - Housekeeping	Site Inspection		weekly	Checklist	No non- conformance s
Stage 2 & 3— Screening vegetation	Site Inspection		Monthly	Checklist, Annual Photographs from four defined photo points (at noon)	Screening is effective – visual observation

2.5 Surface Water, Drainage, & Groundwater

2.5.1 Objective

To minimise any potential impact on the receiving waters.

New Chiltern Quarry - Draft Environmental Management Plan

To progress water management such that any discharge to surface waters is during periods of very high rainfall only.

To ensure that water discharged from the Quarry does not adversely impact on the beneficial uses of downstream users and receiving waters.

To ensure that the beneficial uses of groundwater at the site are protected.

2.5.2 Targets

2.5.2.1 Surface Waters

Overflow from the site will enter a series of dams on the immediate neighbours' property and, if continuing to overflow further dams before entering Black Dog Creek. Water quality overflowing into these dams will be managed such that it is not harmful to humans or have unacceptable impacts on animals, and so that the impact on surface waters is minimised. Adopted indicators for flow into Dams:

Indicator	Objective
Electrical Conductivity	The 75th percentile level of Electrical Conductivity shall be less than 1,500 μ S/cm.
рН	The 25th percentile pH level shall be greater than 6, whilst the 75th percentile pH level should be less than 9 pH units.
Toxicants	As specified in Table A4, SEPP (WoV), 2003.

In Black Dog Creek, 100% compliance with the relevant receiving water quality indicators as specified in SEPP (Waters of Victoria), namely:

Indicator	Objective		
Total Phosphorus	The 75th percentile concentration of total phosphorus shall not be greater than 25 µg/L.		
Total Nitrogen	The 75th percentile concentration of total nitrogen shall not be greater than 900 μ g/L.		
Dissolved Oxygen	The 25th percentile concentration of DO shall not be less than 85% saturation, or greater than 110% saturation.		
Turbidity	The 75th percentile level of turbidity shall be less than 10 NTU.		
Electrical Conductivity	The 75th percentile level of Electrical Conductivity shall be less than 1,500 μS/cm.		
рН	The 25th percentile pH level shall be greater than 6.5, whilst the 75th percentile pH should be less than 8.3 pH units.		
Toxicants	As specified in Table A4, SEPP (WoV), 2003.		

New Chiltern Quarry – Draft Environmental Management Plan 2.5.2.2 Groundwater

100% compliance with the relevant groundwater quality indicators at the Work Authority boundary as specified in SEPP (Groundwaters of Victoria), namely:

Aquifer Type	TDS Range	Segment	Maximum Beneficial Use	Indicator	Objective
Granite	200 – 500 mg/L	A1	Potable (desirable)	Those specified for raw water for drinking water	 TDS < 501 mg/L Groundwater shall not be affected to the extent that any water quality indicator is greater than the level of that indicator specified for raw water for drinking water supply in the AWQG-FMW*. The constituents of groundwater shall not be affected in a manner or to an extent that leads to tainting.
Alluvial	950 – 1,140 mg/L	A2 - B	Potable (acceptable)	supply in the AWQG- FMW*.	 Groundwater shall not be affected to the extent that any water quality indicator is greater than the level of that indicator specified for raw water for drinking water supply in the AWQG-FMW*. The constituents of groundwater shall not be affected in a manner or to an extent that leads to tainting.
Shale/ sandstone	900 – 3,300 mg/L	A2 - B	Irrigation, stock watering	Those specified for irrigation/ livestock in the AWQG-FMW*.	• Groundwater shall not be affected to the extent that any water quality indicator is greater than the level of that indicator specified for irrigation/livestock in the AWQG-FMW*.

^{*} AWQG-FMW - Australian Water Quality Guidelines for Fresh and Marine Waters, 2000

Report No 768/01

New Chiltern Quarry – Draft Environmental Management Plan

2.5.3 Management Measures

Management Measure	Action	Procedure/ Reference	Responsibility	Timing
Stage 1- Site Establishment (0 to 4 months)	Preparation and implementation of an Erosion and Sediment Control Plan (ESCP) for the site. - Installation of	EPA Guidelines "Environmen tal Guidelines for Major Construction Sites".	QM	Pre and post establishment phase
	 Installation of temporary sediment and erosion control measures (eg. sediment fencing and gabion baskets). Temporary measures to be maintained until permanent measures are in place. Construct catch drains, diversion banks and sediment basins and swales along the lower side of the site access road. Where possible swales will be grassed to assist capturing sediment. Native species to be planted. 	ESCP		
	Construct rock-lined and/or grassed swale drains to divert dirty surface water to Sediment Basins.		PM	
	Construct diversion bunds/drains around proposed stockpile areas. Surface drains will be planted with native grasses.		PM	
	Install culverts over drainage lines during the construction site access road. Careful attention to be paid to culvert inlets and outlets.		PM	

	New Chiltern Quarry – Draft Environmental Management Plan					
Management	Action	Procedure/	Responsibility	Timing		
Measure		Reference				
	Enlarge and construct Dams A and B and construct bypass structures. Bypass structures are required to direct all summer flows around the water storage dams.					
Stage 2- Fixed Plant Construction Stage (5 to 36 months)	Revegetate all (including soil stockpiles) disturbed areas that are no longer required. Revegetation to be undertaken with native species.	ESCP	QM			
	Construct truck wash- down areas and dirty water collection systems. Water from wash-down areas and workshops would be directed to oil separators and containment systems.	Wastewater Management procedure	PM			
	Regularly inspect (and repair) all erosion and sediment control measures. Inspect monthly or after significant rain events.	ESCP	QM			
Stage 3-Operations	 Construct and maintain a sump in the active extraction area designed to catch all rainfall (and ultimately any groundwater) that enters the extraction area. All hydrocarbons (fuels) to be securely stored. All storage tanks to be self bunded or bunded with an impervious surface and a capacity to contain 110% of the largest storage tank capacity. 	Hazardous Materials and Dangerous Goods Storage and Handling procedure	QM			

	tern Quarry – Drait En			
Management	Action	Procedure/	Responsibility	Timing
Measure	 All mobile equipment will be refuelled in the designated area adjacent to the workshop. The designated area is to be bunded and regularly inspected. All surface water management controls (diversion/catch drains, sediment basins etc) are to be regularly inspected and cleaned of accumulated sediment. Inspections will be carried out monthly or following substantial rain events. All water from washdown areas and workshops is to be directed to oil/water separators and containment systems. All oily waters will be removed from site by approved/licensed contractors. Sediments will be periodically removed and managed of in accordance with good practice. 	Reference Plant Refuelling procedure ESCP PM Schedules		
Surface	 Maintain vegetated areas to reduce the velocity of the surface water runoff. Discharge of 	ESCP Monitoring	QM	
Water Quality monitoring	stormwater from the site will be monitored (for both quality and discharge volume) at times when discharge occurs.	Schedule	VIVI	
	_			

Management Measure	Action	Procedure/ Reference	Responsibility	Timing
Groundwater Monitoring	Groundwater quality monitoring will be conducted as required to confirm that beneficial uses are being protected. This will include selective monitoring of groundwater on neighbouring properties – depth, EC, presence of odour.	Monitoring Schedule		As required
	•			

New Chiltern Quarry – Draft Environmental Management Plan

2.5.4 Monitoring Schedule

Item / Location	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
Sediment Basins (1-6) Storage Dams (A, B)	Visual Inspection for sediment and algae.	Technical Officer	Monthly	Direct Observation	N/A
Dams A & B Surface water discharge points (to be determined)	Electrical Conductivity (EC) Total Suspended Solids (SS) pH Turbidity Visible floating oil, grease, scum, litter or other objectionable floating matter	Technical Officer	Weekly during discharge	Water Sampling Procedure	s.2.5.2.1 above

2.6 Greenhouse Gas Emissions

2.6.1 Objective

To minimise greenhouse gas (GHG) emissions resulting from quarry works and operations.

2.6.2 Targets

Achieve:-

• GHG target To be determined (t CO₂-e/ tonne product)

2.6.3 Management Measures

Management Management	Action	Procedure/	Responsibility	Timing
Measure	1 CHOIL	Reference	Responsibility	Immg
Energy Action Plan	 Aim for continuous improvement of GHG intensity of production by identifying and controlling energy intensive processes; Regular monitoring and reporting of energy use and GHG emissions; Review and further evaluation of all transportation within the quarry against current industry fuel efficiency benchmarks; Nominate an energy co-ordinator within the quarry to ensure that steps are taken to meet energy and GHG reduction targets; and Incorporate energy and GHG awareness into training of managers and supervisors. 	(Holcim Energy Policy) Commitment to Greenhouse – EEO Act requirements		

2.6.4 Monitoring

2.0.4 Monitoring						
Item	Test	Responsibility	Frequency	Assessment	Criteria	
				Methodology		
Fuel usage	-	OIM	Annual	Usage per	L/ tonne	
				tonne	processed	
Electricity usage	-	OIM	Annual	KWh per tonne	MW/hr/ tonne	
					processed	
Explosives usage	-	OIM	Annual	Tonne per		
				tonne		

New Chiltern Quarry - Draft Environmental Management Plan

2.7 Traffic Management

2.7.1 Objectives

To minimise the impact of quarry traffic on the local amenity.

2.7.2 Targets

Compliance with (or completion of) all actions specified in the s.2.7.3 of this EMP.

2.7.3 Management Measures

	nent Measures	D 1	D 02.024	T: •
Management	Action	Procedure/	Responsibility	Timing
Measure		Reference		
Stage 1 — Site Establishment	Road works to be carried out at the intersection of the Chiltern-Beechworth Road and Black Dog Creek Road to better and more safely accommodate turning quarry traffic.	GTA consultants' report, 24/3/09	QM	Within 12 months of approval
Materials from Trucks falling onto Roadways	 The wheels of all trucks leaving the site must be clean before trucks travel onto any part of the public road network. All trucks leaving the site will be cleaned by passing through the wheel wash facility at the gatehouse. All vehicles carrying materials from the site must be loaded and transported in a manner which prevents spillage of materials onto a public road. 	Vehicle/whee I wash procedure	PM All operations staff Contractors	All times
Truck Movements	All vehicles associated with quarry activities, including trucks and machinery, must enter and exit the site via Black Dog Creek Road.	Site Specific Quarry Rules in SHE Guideline 2.3 "Ex-Bin Driver – Site Safety Induction"	Contractors	All times

Management Measure	Action	Procedure/ Reference	Responsibility	Timing
Signage	A sign to be erected and maintained, and clearly visible to truck drivers leaving the quarry, advising that trucks avoid using engine brakes on Black Dog Creek Road and within the town boundary.	(also see preceding reference)	PM	

New Chiltern Quarry – Draft Environmental Management Plan 2.7.4 Monitoring

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
Truck wheels clean before entering public roadways	Visual inspection – wheels and roads	Technical Officer	Monthly	Housekeeping check ⁺	No dirt tracked onto public roadways
Spillage of materials from vehicles leaving site	Visual inspection – vehicles and roads	Technical Officer	Monthly	Housekeeping check ⁺	No materials spilled onto public roadways
Truck queuing during early morning movements	Visual inspection – vehicles	Technical Officer	Monthly	Housekeeping check [†]	No queuing of trucks during early morning movements (pre-6:00am)
Signage	Visual inspection	Technical Officer	Monthly	Housekeeping check	Sign is clearly visible to truck drivers leaving the quarry.

Note: + - any daily noted excursions are to be recorded within the incident register.

Report No 768/01

New Chiltern Quarry - Draft Environmental Management Plan

2.8 Net Gain OFFSET Management Plan

2.8.1 Specific Flora /Fauna Management

2.8.1.1 Objective

To project and provides for specific endangered flora and fauna.

2.8.1.2 Targets

- Increase in Narrow Goodenia coverage/
- Successful re-introduction of Swainson-Pea
- 100% relocation of reptile species during site establishment and prior to entering new extraction areas
- Confirmed sightings of Regent Honeyeater and Swift parrot on site.

2.8.1.3 Management Measures

Action	Procedure/ Reference	Responsibility	Timing
Installation of 100 roost boxes on various tree across Extraction block	Regular site rounds	QM	Prior to Stage 2 works
Establish fencing to control animal entry in accordance with the off-set management plan	Off-set Mgt Plan- Biosis	QM	Site Establishment stage
 Ensure area is protected from sheet and rabbit access. Mark out plots Plants to be watered if stressed due to drought Liaise with NGO as required to assist recruitment measures Refer also to Net gain 	Off-set Mgt Plan- Biosis	QM	As per off-set plan specifications
 Instruction of reptile salvage program before woks Engagement of ecologist to assist with review and relocation of reptiles preceding site establishment and new extraction stages. i.e. inspection of logs and habitat rocks. Any remove vegetation is to be distributed around 	Reptile salvage Protocol	QM	A week prior to commencement of Stage excavations
	 Installation of 100 roost boxes on various tree across Extraction block Establish fencing to control animal entry in accordance with the offset management plan Ensure area is protected from sheet and rabbit access. Mark out plots Plants to be watered if stressed due to drought Liaise with NGO as required to assist recruitment measures Refer also to Net gain Section 2.8 Instruction of reptile salvage program before woks Engagement of ecologist to assist with review and relocation of reptiles preceding site establishment and new extraction stages. i.e. inspection of logs and habitat rocks. Any remove vegetation is 	 Installation of 100 roost boxes on various tree across Extraction block Establish fencing to control animal entry in accordance with the offset management plan Ensure area is protected from sheet and rabbit access. Mark out plots Plants to be watered if stressed due to drought Liaise with NGO as required to assist recruitment measures Refer also to Net gain Section 2.8 Instruction of reptile salvage program before woks Engagement of ecologist to assist with review and relocation of reptiles preceding site establishment and new extraction stages. i.e. inspection of logs and habitat rocks. Any remove vegetation is to be distributed around 	 Installation of 100 roost boxes on various tree across Extraction block Establish fencing to control animal entry in accordance with the offset management plan Ensure area is protected from sheet and rabbit access. Mark out plots Plants to be watered if stressed due to drought Liaise with NGO as required to assist recruitment measures Refer also to Net gain Section 2.8 Instruction of reptile salvage program before woks Engagement of ecologist to assist with review and relocation of reptiles preceding site establishment and new extraction stages. i.e. inspection of logs and habitat rocks. Any remove vegetation is to be distributed around

2.8.2 Net Gain Offset Management Plan

2.8.2.1 Objective

New Chiltern Quarry - Draft Environmental Management Plan

To provide vegetation that offsets the loss of vegetation associated with the Quarry and provides a net gain of Habitat Hectares.

2.8.2.2 Targets

Establishment of vegetation in accordance with the Native Vegetation Management Strategy

2.8.3 Management Measures

Management Measure	Action	Procedure/ Reference	Responsibility	Timing
Appointment of Offset Site Manager	 A contactor with expertise in revegetating the local indigenous vegetation community will be appointed to manage the re-establishment of indigenous understorey vegetation in the offset areas. The contractor will be required to provide further detail on the methods to be used in a detailed works program prior to commencement of works. The contractor will prepare a schedule to implement measures contained within the Net Gain Offset Management Plan (NGOMP) such that offset vegetation site(s) are established, managed and maintained. 	Biosis Research assessment report, January, 2009	PM	Within 3 month of EMP approval
Site Identification & Protection	• The offset site(s) will be fenced in order to clearly delineate the sites' extent. Fencing will be of a standard rabbit-proof farm fence.	NGOMP	PM,	

Report No 768/01

Management	tern Quarry – Draft E Action	Procedure/	Responsibility	Timing
Measure		Reference	·	
	An appropriate sign will be erected to inform residents/visitors of the site's ecological characteristics, purpose and value.			
Plant Propagation	Plants of local provenance will be propagated, or seeds collected for dispersal as specified in the NGOMP.	NGOMP	OSM	
Site Preparation	• The offset site will be prepared over a minimum six (6) month period through: (a) monthly sprays of existing (introduced) vegetation to deplete the weed soil seed bank; (b) cut and paint and/or drill and fill weedy shrubs such as Hawthorn, Briar Rose and Blackberry;	NGOMP	OSM	6 months
Planting	 Appropriate species will be planted/recruited (natural and assisted) within the offset sites. Planting / recruitment densities will comply with the minimum revegetation standards provided by DSE (DSE, 2006). Initiation of Swainson Pea re-introduction program (in concert with specialist NGO (e.g. Friends of Chiltern-Mt Pilot National Park). 	Biosis Research assessment report, January, 2009	OSM	As appropriate to year 10

Report No 768/01

	chiltern Quarry – Draft Environmental Management Plan				
Management	Action	Procedure/	Responsibility	Timing	
Measure		Reference			
Plantings Maintenance	Plantings will be maintained over a 10 year period, taking all necessary measures to ensure: (a) survival and growth of the plants, and (b) good appearance or presentation of the plantings.		QM	10 years from EMP approval	
	• Plantings that do not survive will be		OSM	As required	
	replaced. • Supplementary watering of plantings will be carried out as required and permitted by prevailing water restrictions. — with particular attention on the Narrow Goodenia sites.	NGOMP	OSM	As required	
	Weed (including identified woody weed) control works will be conducted on a monthly basis during the primary weed season (June to December inclusive) and at other times as required.		OSM	Monthly during June-December	
	Pulse grazing and/or biofuel control exercised.		OSM	Early Spring	
Offset Site Management Audit/ Monitoring	• A management audit/monitoring exercise will be undertaken at 1, 2, 3, 5 and 10 years after planting to evaluate performance.	-	OSM	After years 1, 2, 5, 7 and 10	

New Chiltern Quarry - Draft Environmental Management Plan

Management	Action	Procedure/	Responsibility	Timing
Measure		Reference		
	Audit/monitoring of the offset site will be conducted by a qualified ecologist.		OSM	-
	Any additional management actions identified by the audit will be implemented through the incident management system.	SHE Guideline 5.1 – Incident Reporting, Recording & Investigation	OSM	As appropriate
Audit Reports	All audit reports will be forwarded to the DPI.		QM	Within 1 month of report receipt.

2.8.4 Monitoring

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
Offset Site Management Audit	-	PM	End of years 1, 2, 3, 5 & 10		Compliance with Permit and DSE Net Gain Guidelines

2.9 Cultural Heritage

2.9.1 Objective

To ensure that in the event that site works uncover or otherwise identify items of indigenous cultural or heritage significance, appropriate steps are taken to preserve, report and record such items.

2.9.2 Targets

No items of indigenous cultural or heritage significance are found on the site that have not been properly preserved, recorded and reported in accordance with applicable legislated requirements.

Report No 768/01

New Chiltern Quarry – Draft Environmental Management Plan

2.9.3 Management Measures

Management Measure	Action	Procedure/ Reference	Responsibility	Timing
General	A Cultural Heritage Induction booklet will be prepared. The booklet will contain specific instructions for actions to be taken if items of cultural significance are recognised during earthworks undertaken within the Work Authority boundary. The instructions will be supported by clear pictures/diagrams etc. as appropriate.	Aboriginal Affairs Victoria publications	PM	Prior to commencement of works.
	All persons working on the site (Holcim employees and contractors) will receive a copy of the CHI booklet and be inducted as to its content during their normal site work Safety, Health and Environment induction and all subsequent reinductions.	Site Induction	QM	All inductions/re-inductions
	Any works in the Block (i.e. the proposed area to be used for Native Large Old Tree Off-sets and identified as where artefacts were found) will require inspection with a RAP representative prior to disturbing.	СНМР	PM	Prior to disturbing

New Chiltern Quarry - Draft Environmental Management Plan

2.10 Fire Management

2.10.1 Objective

To ensure that the risk of fire is minimised.

2.10.2 Targets

No uncontrolled fires.

2.10.3 Management Measures

Management Measure	Action	Procedure/ Reference	Responsibility	Timing
Fire Prevention Works	Establish off-site fire prevention measures to be followed during periods of high fire risk.	Consultation with local Fire Authority	PM	Within 3 months of EMP approval
	Undertake annual on-site fire prevention works, prior to the declaration of the "Fire Danger Period", in consultation with the Responsible Authority and the local Country Fire Authority. This may include biomass controls in the native vegetation off-set areas.	- NGOMP	PM	Annually
Vehicle Access	Access for all emergency vehicles will be provided and maintained at all times through the site.	-	QM	All times
Equipment	Fire prevention and response equipment will be provided and maintained in accordance with the Holcim Emergency Response Procedure and Quarry Emergency Procedures flip chart.	SHE Guideline 1.8 - First Aid- Emergency Response	PM	All times
	No use of hot work equipment during total fire ban days unless under a Permit from DSE.			

2.10.4 Monitoring

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
Fire/evacuatio n drill	Fire/evacuation alarm sounded without prior notice	QM	annually	Quarry Emergency Procedures flip chart	All personnel safely evacuate in timely manner
Smoke detectors	Detector sounded (battery replaced)	PM	6 monthly	Manufacturer's specification	All units fully

New Chiltern Quarry – Draft Environmental Management Plan

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
				Wicthodology	operational
Fire prevention works	Inspection	PM	Annually prior to "Fire Danger Period"	Visual observation	Completed as agreed with Responsible Authority/C FA
Fire fighting equipment - mobile	Equipment fully operational	QM	6 monthly	Manufacturer's specification	No faults
Fire fighting equipment - other	Systems and equipment fully operational	QM	AS1851	AS1851 – Maintenance of fire protection systems and equipment	No faults/failur es

2.11 Water Conservation

2.11.1 Objective

To conserve water supplies.

2.11.2 Targets

Implement measures to reduce the use of water supply.

2.11.3 Management Measures

Management	Action	Procedure/	Responsibility	Timing
Measure Water Conservation	Install rainwater tanks to collect water to be used for non-potable purposes.	Reference -	PM	Within 6 months of quarry establishment
	Identify and quantify all uses of water on the site, and develop and implement practical measures to reduce water usage through water conservation fixtures/fittings, and/or substitution.	-	PM	Within 12 months of quarry operation
Monitoring	Record mains water usage for the site from meter.	-	PM	Monthly
Supply	Progress use of Recycled water at quarry	-	PM	Ongoing initial 5 years

New Chiltern Quarry - Draft Environmental Management Plan

2.12 Waste Management & Minimisation

2.12.1 Objective

Minimise waste quantities, comply with legislative requirements and progress towards the recycling and re-use of all wastes.

2.12.2 Targets

Establishment of quantifiable and achievable waste reduction targets within 12 months of Approval.

All recyclable materials removed from waste stream to landfill.

2.12.3 Management Measures

2.12.3 Manager Management	Action	Procedure/	Responsibility	Timing
Measure	Action	Reference	Responsibility	Timing
	C1		DM	
Waste Minimisation	 Characterise all waste streams and develop measures to: minimise site waste generation; segregate waste groups; and direct all recyclable/reusable wastes away from landfill wherever possible. 	EPA Waste Audit Guidelines	PM	
	Silt removed from the settling ponds and silt traps will be incorporated into product stockpiles or overburden materials for use in progressive reclamation.	-	Site Operators	As required
	All prescribed industrial waste (PIW) such as waste oil will be stored, and transported from the site, in accordance with EPA prescribed waste transport regulations and associated guidelines.	EPA PIW Guidelines	PM	As required
	The site's septic sewage system will be pumped out regularly, and waste appropriately disposed of.	-	PM	annual

A1 - 55

New Chiltern Quarry Report No 768/01

Management	Action	Procedure/	Responsibility	Timing
Measure		Reference	•)
Monitoring	 Conduct a waste survey to establish the types, quantities and recycling/ re-use percentages for all site wastes. Use the outcomes of the survey to set quantifiable and achievable waste 	-	PM PM	Within 12 months of operations Annually
	reduction targets for the site for each waste stream identified.			

New Chiltern Quarry - Draft Environmental Management Plan

2.13 Housekeeping/Preventative Maintenance(PM)

2.13.1 Objective

Establish effective housekeeping checks and preventative maintenance programs to control environmental hazards.

2.13.2 Targets

Housekeeping audits identify no more than 5% non-conformance practices (except where applied to authority approval/permit conditions, where 0% non-conformance applies)

2.13.3 Management Measures

Management	Action	Procedure/	Responsibility	Timing
Measure	11001011	Management	responsibility	
Measure Housekeeping	Housekeeping checks will include the following environmental issues:	EPA Bunding Guidelines	PM	Monthly
Preventative Maintenance	 PM system checklists are available to capture: Fixed System Dust Suppression Watering truck Water spays and lines Spill Kits Dust extraction units will be serviced annually. 	PM schedules	PM	Monthly/ annually Annually
Weed Control (Whole Work Authority Area)	Visual monitoring & Spraying Follow up Inspection & spraying	Off-set Mgt Plan	PM	As required

New Chiltern Quarry - Draft Environmental Management Plan

2.14 Storage & Handling Controls

2.14.1 Objective

To minimise chemical and fuel run-off and land contamination due to spillage/ release/ stormwater flushing.

2.14.2 Targets

No visible oils/fuels in stormwater discharging from discharge point. No significant soil contamination.

2.14.3 Management Measures

Manageme	Action	Procedure/	Responsibility	Timing
nt Measure		Management		<u> </u>
Storage Controls	Signage will be maintained around bunded fuel tanks describing the filling procedure to be followed.	WorkCover guidelines		All times
	All fuels and chemicals in containers over 100 litres will be bunded when stored or in use.	EPA Bunding Guidelines	PM	All times
	Captured rainwater within fuel/oil storage bunds will be confirmed by visual observation to be free of floating hydrocarbons prior to re-use of the site.	-		As required
Soil Clean up	Areas of significantly hydrocarbon-contaminated soil will be excavated and remediated in accordance with the Hydrocarbon Land- farming Procedure.	Hydrocarbon Land-farming Procedure	PM	As required

2.14.4 Explosives Use & Storage

Explosives are used for primary blasting in accordance with the requirements of the DPI and Worksafe Victoria. Bulk explosives are used on site and these are delivered from an external supplier. The quantity of bulk explosives required for one shot is predetermined and only the required quantity of explosives are delivered to the site. Surplus explosive is removed from the site by the supplier. Only detonators are to be stored in the on-site magazines.

New Chiltern Quarry - Draft Environmental Management Plan

2.15 Dam Integrity

2.15.1 Objective

To maintain the structural integrity of Storage Dams.

2.15.2 Targets

No leakages, spills or other containment failures associated with the Dams.

2.15.3 Management Measures

Management Measure	Action	Procedure/ Management	Responsibility	Timing
Monitoring	Dam integrity will be checked by visual	Site Inspection Checklist	QM	monthly
	observation.			

2.15.4 Monitoring Schedule

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
As above					

New Chiltern Quarry - Draft Environmental Management Plan

2.16 Landscape

2.16.1 Objectives

The objectives are to -

- minimise the visual impact of the proposed quarry activities from surrounding viewpoints
- stabilise soil.
- create an environment that will provide habitat for local and migratory fauna.
- create a safe and functional landscape.
- reinforce the local landscape character through the use of indigenous EVC units of the Chiltern area
- address drainage issues.

Further objectives are to -

- ensure that existing vegetation is maintained where practicable,
- ensure that landscape screening and rehabilitation is successfully established and subsequently maintained,
- ensure that vehicles entering or leaving the site do not spread weed seeds to or from the site.

2.16.2 Targets

Successful establishment and maintenance of landscape screening and rehabilitation in accordance with the Work Plan and to the satisfaction of the DPI and the Responsible Authority.

Maintenance of existing vegetation where practicable.

2.16.3 Management Measures

2.10.5 Wanageme				T
Management	Action	Procedure/	Responsibility	Timing
Measure		Reference		
Stage 1- Site Establishment (0 to 4 months)	Portable facilities to be as best possible placed in areas already screened by vegetation			
Stage 2- Fixed Plant Construction Stage (5 to 36 months)	Screen areas along road reserves			Plant within 12 months
Stage 3- Operations	Screen areas as suggested by community			As required

New Chiltern Quarry – Draft Environmental Management Plan

2.16.4 Monitoring Schedule

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
Erosion & Sediment Control (Work Authority boundaries)	Visual inspection during stripping and earthworks	QM	Weekly when stripping	Clear water, (suspended solids test if requested)	Compliance with EPA guidelines
Landscape views from vantage points	Photographic summary	PM	Annual	Same location, same focal length	-

New Chiltern Quarry – Draft Environmental Management Plan SECTION C – REHABILITATION: PROVISION, STATUS & PLAN UPDATE

1.0 REHABILITATION & VEGETATION

1.1 OBJECTIVES

The main objectives for the landscape and rehabilitation of the quarry operations area are to:

- o create an ecological community with a predominance of indigenous species to provide a contribution to net gain objectives and habitat hectares.
- minimise the visual impact of the proposed extension from surrounding viewpoints
- o stabilise soil.
- o create an environment that will provide habitat for local and migratory fauna.
- o create a safe and functional landscape.
- o reinforce the local landscape character through the use of indigenous EVC units of the Chiltern area
- o address drainage issues.

Further objectives are to:

- o ensure that existing vegetation is maintained where practicable,
- ensure that landscape screening and rehabilitation is successfully established and subsequently maintained. minimise the visual impact of the quarry operation upon the existing landscape of the local area,
- o ensure that vehicles entering or leaving the site do not spread weed seeds to or from the site.

1.2 TARGETS

Successful establishment and maintenance of landscape screening and rehabilitation in accordance with the Work Plan attachment *Landscape and Visual Impact Assessment, ERM* (February, 2009) and Off-set Management Plan (Biosis Research, 2009) to the satisfaction of the DPI.

Maintenance of existing vegetation where practicable to do so.

New Chiltern Quarry – Draft Environmental Management Plan 1.3 DESIGN METHODOLOGY

The Landscape and Visual Impact Assessment report sets out design methodologies to achieve these objectives and targets. The progressive quarry excavation will require ongoing rehabilitation activities to control erosion, and make all earthworks safe and as compatible as possible with the surrounding landscape. Construction and revegetation will be undertaken in accordance with the Landscape and Rehabilitation Management Plan (LRMP) and other studies forming part of supporting documentation for the Work Plan(as applicable) to achieve successful rehabilitation. These are fully described in the respective reports and are briefly summarised below.

Batter and Bench Profiles within the Extraction Area

- The rehabilitation batters will be developed at a grade not steeper than 75° with 5m wide benches every 10m of vertical height.
- The benches will be backsloped at a grade of 1:10 (V:H) towards the toe of the batter so that surface drainage water flows into the drains at the toe of the batter.
- The benches will be sloped at a low longitudinal grade so that the drainage water can move towards a defined drop-down point to the next lower bench.
- Selected sections of the 290m AHD and 275m AHD benches will be partially covered with up to 2m of overburden to provide a substrate for tree and shrub growth.

This system will be repeated around the perimeter of the quarry so that water leads to the purpose-designed water bodies in the floor of the quarry.

Planting Programs

- Rehabilitation batters will be hydro-seeded with sterile Rye Grass to form an
 immediate cover and protect the surface before the native species establish and
 develop.
- All subsequent plantings will comply with the Ecological Vegetation
 Communities Mapping of Northern Slopes. It is proposed to use the Grassy
 Woodland species for benches above 290m AHD and the Valley Grassy Forest
 for any benches below 290m AHD.
- A variety of planting techniques such as tube and cell planting, direct seeding and hydro-mulching to achieve the final development of canopy species, midstorey species, low shrubs and ground covers.

Details of the species to be planted is given in the OMP.

Floor of Extraction Area

- The infrastructure on the quarry floor consists of a gently sloping floor and sump all of which will be progressively relocated as the extraction area is deepened. Each sump will be designed in part to provide habitat for native fauna principally through the provision of a sloping entry into each sump.
- The remaining area will be planted to grassland, scattered shrub and overstorey canopy.
- It is planned to use sterile rye grass as an initial ground cover and then introduce native grass species.

Maintenance

- Plant growth will be monitored to identify the success of the various species and assess future requirements.
- Monitoring and record keeping are essential components for assessing which species will be the most successful at the site.
- Plants will be watered as required until established or to the satisfaction of a DPI inspector in consultation with the Responsible Authority.
- Weeds will be controlled.
- Tube stock will be protected with tree guards which provide some protection from browsing animals, both native and exotic.
- Fencing will be maintained to exclude stock from newly planted areas.

Maintenance of rehabilitated areas is described in further detail in the following section.

1.4 MANAGEMENT MEASURES

1.4.1 General

The Landscape and Rehabilitation Management Plan (<u>LRMP</u>) has been prepared to deal with general rehabilitation and landscaping under the Work Plan and associated documentation, slope stability planting, net gain planting and surface water plantings, as required by the Permit. This plan addresses issues relating to maintenance including plant establishment, erosion control, weed control, planting protection, fencing, safety and other relevant management issues.

The LRMP covers all planting and rehabilitation within the quarry operational and non-operational areas. Detailed management measures associated with the net gain area are set out in the <u>Net Gain Offset Management Plan (NGOMP)</u> referenced in s.2.8 of this EMP.

The LRMP deals in detail with the management of the following aspects of quarrying operations as they relate to landscape and rehabilitation:

- Vehicle Management Inspection of Vehicles, Clean down of Machinery, Vehicles and Equipment, Use of public roads and pathways, Provision of public safety
- Topsoil Scraping and Stockpiling
- Weed and Vermin Control, and Herbicide Use
- Existing Vegetation Management, including:
 - Seed Collection
 - Topsoil spreading
 - Hydro-seeding
 - Setting out works
 - o Fencing and Signage
 - o Supervision
 - o Cleaning Up
 - Erosion control
 - o Maintenance during plant establishment period of 52 weeks
- Soil Testing

New Chiltern Quarry - Draft Environmental Management Plan

Reference should be made to the LRMP for all such issues arising as part of the ongoing maintenance of landscaped and rehabilitated areas.

1.4.2 Ongoing and Post-Operations Management

Ongoing maintenance, monitoring and rectification will be carried out by, and under the direction of, the site Rehabilitation ("Rehab") Manager and will include (but not necessarily be limited to):

- Maintenance of the surface of site access tracks.
- Maintenance of all fences and signs.
- Pruning branches overhanging and imposing on access tracks.
- Monitoring and control of weeds as necessary, ensuring weed controllers have attended a DSE 'Farm Chemical User Course' or equivalent and have appropriate approvals.
- Monitoring health of retained and planted vegetation and checking for pests and diseases.
- Monitoring stability of berms and berm walls.
- Replant terrestrial planted areas that have failed and provide significant gaps on the horizon line.
- Regrading necessitated by erosion and washouts.
- Rehabilitation of quarry water management system.
- Treatment of disease or other infestation in vegetation as necessary and as approved in consultation with DSE.
- Control of pest animal species.

At the completion of all quarrying activities, the site is to be reviewed to ascertain plant losses. Replanting as part of the ongoing monitoring and maintenance is to continue for a period of 12 months after completion of extraction after which the planting will rely on natural regeneration.)

1.4.3 Monitoring, Reporting and Review

A site Rehab Manager is to be appointed with responsibility for the following:

- Ensuring any contractors and staff are aware of the LRMP and its requirements;
- Carrying out any monitoring, testing and corrective actions;
- Reporting and reviews as specified in this LRMP;
- Land management practices undertaken;
- Rehabilitation works completed;
- Complaints received and properly recorded and actioned;
- Non-conformances and corrective actions; and
- Results of site inspections.

The Rehab Manager is to submit land management reports to the Quarry Manager every 6 months from the commencement of rehabilitation. These reports will summarise the implementation of the LRMP and consider environmental impacts and processes and will include comment on:

- Land management practices undertaken;
- Rehabilitation works completed;
- Complaints received;
- Non-conformances and corrective actions;

A1 - 65

HOLCIM (AUSTRALIA) PTY LTD New Chiltern Quarry Report No 768/01

New Chiltern Quarry - Draft Environmental Management Plan

- Results of site inspections;
- Results of water quality testing;
- Health of existing indigenous vegetation;
- Recruitment of indigenous vegetation into rehabilitation and landscape areas;
- Weed invasion;
- Erosion;
- Water quality; and
- Proposed alterations to the LMRP in line with the current best practice.

1.5 **MONITORING**

Performance monitoring against the LMRP will be undertaken annually.

HOLCIM (AUSTRALIA) PTY LTD New Chiltern Quarry Report No 768/01

New Chiltern Quarry – Draft Environmental Management Plan

This page is intentionally left blank

Annexure 1

Environmental Monitoring Schedule

New Chiltern Quarry

20th October, 2009

New Chiltern Quarry - Draft Environmental Management Plan

New Chiltern Quarry Monitoring Schedule Summary

This document summarises the monitoring and testing requirements for the development and operation of the HOLCIM new Chiltern Quarry. The accompanying Locality Plan (Figure 1) shows the monitoring and testing locations referred to by the various schedules.

It is intended that the results of the monitoring will be reviewed at least annually and the schedule revised as necessary to ensure only meaningful data is being collected and effective control of the impacts of the development and operations are being achieved.


Wherever possible, monitoring will be conducted by trained company personnel.

Item	Test	Done By	Frequency	Standard / Criteria
Airborne Dust	High Volume	Specialist consultants or HOLCIM Personnel	Hourly results for 1 day each month for initial 24 months	Work Authority
Deposited Dust	Deposition Rate	HOLCIM Personnel	Monthly	
Operating Noise	Noise Monitoring (hand-held)	Specialist consultants	Monthly during Site Establishment and Quarterly during Stage 2	State Environmental Protection Policy (Control of Noise from Commerce, Industry and Trade) No. N-1, 1989 (as amended)
Blasting	Air Blast Ground Vibration	Shot Firer / Manager / Specialist consultant	Each blast	Planning Permit Conditions
Surface Water	Spot sample (pH, EC, O & G)	HOLCIM personnel \ Specialist consultants	Within 8 hours of discharging commencing. (weekly during discharge)	Stock Water Dam Beneficial Use
Slope Stability Dam A	Visual assessment Geotechnical Report	HOLCIM personnel \ & Specialist consultants as required Specialist consultants	Annually 5 years	Planning Permit Conditions
Greenhouse Gases	Recording power and diesel usage	HOLCIM personnel	Annually	EPA Publication No. 824
Traffic Management	Visual assessment	HOLCIM personnel	Monthly	Planning Permit Conditions
Net Gain Offset Site	Management Audit	Specialist consultants	End of years 1, 2, 3, 5 & 10	Planning Permit Conditions & DSE Net Gain Guidelines
Fire Management	Inspections, AS1851	HOLCIM personnel \	6-monthly, annually	Australian Standard
Rehabilitation & Vegetation	Landscape Report Status Report & Recommendation	HOLCIM personnel \ Specialist consultants	Annually 5 Year	Work Authority Conditions

Note: See locality plan for legend to monitoring locations

Holcim new Chiltern Quarry

Figure 1: Environmental Monitoring Locations



△ N = Noise Monitoring location

V = Blast Vibration and Noise Overpressure location

♥ W = Surface Water Sampling Point

Report No 768/01

New Chiltern Quarry – Draft Environmental Management Plan

Monitoring Station Locations

Monitorin	ng Station	Description	GPS Co-ordinates
A1	Air Monitoring	Continuous Airborne Fine Particles (Reactive Monitor), Deposition dust gauge	TBC
A2	Air Monitoring	Continuous Airborne Fine Particles (Reactive Monitor), Deposition dust gauge	TBC
A3	Air Monitoring	Continuous Airborne Fine Particles (Reactive Monitor), Deposition dust gauge	TBC
N1	Noise Survey Point	Routine and Periodic Noise Monitoring	TBC
N2	Noise Survey Point	Routine and Periodic Noise Monitoring	TBC
N3	Noise Survey Point	Routine and Periodic Noise Monitoring	TBC
V1	Vibration/ Overpressure Noise	Every Blast	TBC
V2	Vibration/ Overpressure Noise	Every Blast	TBC
V3	Vibration/ Overpressure Noise	Every Blast	TBC
W1, W2	V-notch Weir, Surface water	Weekly during discharge	TBC
	discharge		

TBC = To Be Confirmed

Item	Test	Responsibility	Frequency	Assessment	Acceptance Criteria
				Methodology	
Fixed Station Dust Fall out	Deposition	Technical Officer	Monthly	AS/NZS	Dust deposition 4g/m ² /month
Monitoring.		(certified in		3580.10.1:2003 :	(no more than 2g/m ² /month
		accordance with the		Methods for sampling and	greater than background)
		independent		analysis of ambient air -	
		certification		Determination of	
		procedure)		particulate matter -	
				Deposited matter -	
				Gravimetric method	
3x Reactive monitors will be	Airborne Dust	Quarry Manager	Continuous between	Real time dust monitoring	PM ₁₀ (1 hour ave.) –
used at Air monitoring	(PM_{10}) as $\mu g/m^3$		November – March	with data logger and	$64 \mu g/m^3$
locations specified.				hourly averages.	(i.e. 80% of the SEPP AQM
					criteria of 80 μg/m³ to enable
				As there is no standard	reactive management of dust
				specified. A portable	emission)
				DustTrak/ Osiris/	
				Airmetrics type unit will	
				be employed.	
Weather Station	Wind speed and	Technical Officer	Continuous (hourly	Wind Velocity: AS 2923-	N/A
(Refer Figure 1 for Location)	direction	(certified in	averages)	1987, Guide for the	
		accordance with the		Measurement of	
		independent		Horizontal Wind for Air	
		certification		Quality Applications	
		procedure)			

Item	Test	Responsibility	Frequency	Assessment	Acceptance Criteria
				Methodology	
Routine noise monitoring	Noise level at all	Technical Officer	Monthly	State Environmental	Day 0700-1800hrs
surrounding the quarry. (see	Monitoring	(independently		Protection Policy (Control	$45 - 46 \text{ dB(A) } L_{Aeq}$
Figure 1)	Locations	certified)		of noise from commerce	•
				industry and trade) No.	

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
				N-1 1989 (as amended)	
Periodic noise monitoring at commencement of change in quarry activities e.g. near surface extraction.	Noise level at all Monitoring Locations	Technical Officer (independently certified)	Daily until consistent compliance obtained	State Environmental Protection Policy (Control of noise from commerce industry and trade) No.	Day 0700-1800hrs 45 dB(A) L _{Aeq}
surface extraction.				N-1 1989 (as amended)	
Periodic noise monitoring during noise attenuation mound construction works	Noise level at all Monitoring Locations	Technical Officer (independently certified)	Daily during mound works	State Environmental Protection Policy (Control of noise from commerce industry and trade) No. N-1 1989 (as amended)	Day 0700-1800hrs 56 dB(A) L _{Aeq}
Monitoring in response to a "justified complaint"	Noise level at Complainant's Residence	Technical Officer (independently certified)	As required	State Environmental Protection Policy (Control of noise from commerce industry and trade) No. N-1 1989 (as amended)	Night:

Item	Test	Responsibility	Frequency	Assessment	Acceptance Criteria
				Methodology	
Monitoring Stations V1, V2	Peak Particle	Specialist	Every blast	Department of Primary	PPV 5mm/sec for 95% of
and V3 (refer Fig 1) or as	Velocity (PPV)	Consultants/ Blasting		Industries Environmental	blasts in 12 month period.
directed by an Inspector.	(Ground Vibration)	Contractor.		Guideline - Ground	PPV 10mm/sec for 100% of
				Vibration and Airblast	blasting in 12 month period.
				Limits for Blasting in	
				Mines and Quarries 2001	
				– New Sites	
	Air Blast		Every blast		
	(Air Vibration)	Specialist			Peak Airblast of 115dBL for
		Consultants/ Blasting			95% of blasts in 12 month
		Contractor.			period.
					Peak Airblast of 120dBL for
					100% of blasts in 12 month
					period.

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
Dams #A and #B	Visual Inspection for sedimentation and algae.	Technical Officer (independently certified)	At least monthly	Direct Observation	N/A
Sediment Ponds	Visual Inspection for sedimentation and algae.	Technical Officer (independently certified)	At least monthly and following substantial rainfall events	Direct Observation	N/A
V-notch Weir	Flow Rate (Volume, time, date and duration of each discharge event)	Technical Officer (independently certified)	Continuous whilst discharge occurs	Standard Spreadsheet calc.	Annual Volume (TBD by EPA)

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria#
Overburden Stockpiles,	Visual inspection	Technical Officer	Six monthly (or at	Direct Aerial Observation	N/A
Crushed Stockpiles and	for changes in		completion of		
Operating Faces	seepage conditions,		overburden		
	cracking,		placement or		
	movement (bulging		removal)		
	or slips)				
			After heavy rain	Walk-over	
Rehabilitation of Operational	Visual inspection	Technical Officer	Annually	Direct Observation	N/A
Areas	for changes in				
	seepage conditions,				
	cracking or				
	movement (bulging				
	or slips)				
Land Slips	Visual Inspection	Technical Officer	Six monthly & after	Direct Observation	N/A
	of vegetation		heavy rain		
	planting spring and				
	land surface				
	stability				
New Planting or drainage	Visual Inspection	Technical Officer	Within 6 months	Direct Observation	N/A
works	of vegetation		following works		
	planting and land				
	surface stability				

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
Fuel usage	-	OIM	Annual	Usage per tonne	
Electricity usage	-	OIM	Annual	KWh per tonne	
Explosives usage	-	OIM	Annual	Tonne per tonne	

HOLCIM (AUSTRALIA) PTY LTD

New Chiltern Quarry

Report No 768/01

New Chiltern Quarry – Draft Environmental Management Plan

A1 - 76

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
Construction of intersection improvements	N/A	QM	6 monthly	Progress status report	On track to meet timing requirement
	VicRoads or Council approval		At completion of works	N/A	To VicRoads or Council satisfaction
Truck wheels clean before entering public roadways	Visual inspection – wheels and roads	Technical Officer	Monthly	Housekeeping check ⁺	No dirt tracked onto public roadways
Spillage of materials from vehicles leaving site	Visual inspection – vehicles and roads	Technical Officer	Monthly	Housekeeping check ⁺	No materials spilled onto public roadways
Truck queuing during early morning movements	Visual inspection – vehicles	Technical Officer	Monthly	Housekeeping check ⁺	No queuing of trucks during early morning movements (pre-7:00am)
'Trucks must not use engine brakes near town' signage	Visual inspection	Technical Officer	Monthly	Housekeeping check	Sign is clearly visible to truck drivers leaving the quarry. Re-inforced in Drivers Code of Conduct

Note: + - any daily noted excursions are to be recorded within the incident register.

A1 - 77

HOLCIM (AUSTRALIA) PTY LTD New Chiltern Quarry Report No 768/01

Item		Test	Responsibility	Frequency	Assessment	Acceptance Criteria
					Methodology	
Offs Aud	Management	-	PM	End of years 1, 2, 3, 5 & 10	DSE, 2004 (reference 7)	Compliance with Permit and DSE Net Gain Guidelines (reference 6)

HOLCIM (AUSTRALIA) PTY LTD New Chiltern Quarry Report No 768/01

Item	Test	Responsibility	Frequency	Assessment Methodology	Acceptance Criteria
Fire/evacuation drill	Fire/evacuation alarm sounded without prior notice	Quarry Manager	annually	Quarry Emergency Procedures flip chart	All personnel safely evacuate in timely manner
Smoke detectors	Detector sounded (battery replaced)	Technical Officer	6 monthly	Manufacturer's specification	All units fully operational
Fire prevention works	Inspection	Technical Officer	Annually prior to "Fire Danger Period"	Visual observation	Completed as agreed with Responsible Authority/CFA
Fire fighting equipment – mobile	Equipment fully operational	Technical Officer	6 monthly	Manufacturer's specification	No faults
Fire fighting equipment – other	Systems and equipment fully operational	Technical Officer	AS1851	AS1851 – Maintenance of fire protection systems and equipment	No faults/failures

HOLCIM (AUSTRALIA) PTY LTD

New Chiltern Quarry

Report No 768/01

Item	Test	Responsibility	Frequency	Assessment	Acceptance Criteria
				Methodology	
Dam Integrity Review	To be nominated by Specialist	Specialist Geotechnical	5 years	To be nominated by Specialist	Certification statement by specialist
		Consultant			

Item	Test	Responsibility	Frequency	Assessment	Acceptance Criteria
				Methodology	
Landscape & Rehabilitation	Status Report &	Independent Expert	2 yearly or as	Approved Work Plan,	
Development	Recommendation		required by DPI	Landscape and	Compliance to Work Plan,
			Inspector in	Rehabilitation	OMP
			consultation with	Management Plan	
			Council		
		Rehab Manager	6 monthly	Work Plan,	
				Landscape and	Compliance to Work Plan,
				Rehabilitation	OMP
				Management Plan	
Litter	Status Report &	Rehab Manager	6 monthly	Work Plan, LRMP	Compliance to Working
(Work Authority	Recommendation		-		Plan, OMP
boundaries and office/					
operational areas)					
Erosion & Sediment	Visual inspection	Rehab Manager	Weekly when	Clear water, (suspended	
Control	during stripping		stripping	solids test if requested)	
(Work Authority boundary)	and earthworks				
Weed Control	Visual monitoring	Rehab Manager	Twice yearly	LRMP	Absence of noxious weeds;
(Whole Work Authority	& Spraying		(October,		Effective control achieved
Area)	Follow up		December/ January)		
,	Inspection &				
	spraying				