




ROOTY HILL REGIONAL DISTRIBUTION CENTRE MONTHLY ENVIRONMENTAL MONITORING REPORT						
Aspect	Air Quality, Construction Noise and Meteorology					
Date	October 2013					
SUMMARY						
Monitoring period		1 October to 31 October 2013				
Parameters monitored in period		Dust (PM ₁₀) / TSP Depositional Dust Construction Noise Local Meteorology				
Exceedance summary		 No exceedances of PM₁₀ or TSP dust criteria were recorded during October 2013. Location 1 recorded an exceedance of depositional dust criteria during October 2013. It is noted despite this exceedance results are still compliant with the annual depositional dust average. No exceedances of the construction noise management levels were recorded in October 2013. 				
Action required		None				

1. Monitoring Locations

The monitoring locations at the Rooty Hill Regional Distribution Centre (RDC) for air quality, construction noise and meteorology are shown in Figure 1 and consist of:

- Dust monitoring (PM₁₀): Blacktown International Sportspark (formally Olympic Park)
- Dust monitoring (Depositional): Locations 1 to 3
- Noise monitoring: Locations 2 to 5
- Meteorology: Blacktown International Sportspark (formally Olympic Park)





• Figure 1 Monitoring locations

2. Monitoring Methodology

Dust

Air quality (dust) monitoring was undertaken using an Ecotech High Volume Air Sampler (HVAS) 3000 with a Particulate Matter - 10μ m (PM₁₀) sampling head. The HVAS was operated on one-day-in-six in accordance with *AS/NZS 3580.9.6:2003 Methods for sampling and analysis or ambient air, Method 9.6: Determination of suspended particulate matter (PM10) – High volume sampler with size selective inlet - Gravimetric method.*

Calibration of the unit is checked on a monthly basis, in accordance with operating instructions for the unit and *AS/NZS 3580.9.6:2003*.

TSP will not be directly monitored, and instead will be calculated by application of a conversion factor (PM10 x 2.5 = TSP), in accordance with the site Operational Monitoring Plan.

Depositional dust was monitored in accordance with *AS/NZS 3580.10.1:2003 Methods for sampling and analysis of ambient air Method 10.1: Determination of particulate matter – Deposited matter – Gravimetric method.*



Construction Noise

Construction noise was monitored for 15 minute attended periods in accordance with the requirements set out in the EPA (2000) Industrial Noise Policy and the DECC (2009) Interim Construction Noise Guidelines. Monitoring was carried out using a Brűel and Kjær Type 1 2260 Sound Level Meter by appropriately qualified personnel. Calibration of the unit was checked before and after each monitoring period, and the drift was below 0.5dB.

Local Meteorology

Meteorological conditions were monitored using a Davis Vantage Pro2 Plus monitoring unit. This unit was positioned in accordance with *AS2923-1987 Ambient air – Guide for measurement of horizontal wind for air quality applications.*

The Davis Vantage Pro2 plus meteorological station does not satisfy the accuracy requirements of AS 3580.14-2011 for wind speed and direction measurements. However, no monitoring standards are specified in the Project Approval and the accuracy of the proposed unit is considered sufficient for the purposes of construction impact management.

The integrity of the meteorological monitoring station is checked every six days.

3. Guidelines

Air Quality

Air quality (dust) criteria within the Project Conditions of Approval, specifically Statement of Commitment (SoC) 4.1 and the Construction Dust Management Plan (CDMP) mirror those in the NSW EPA document *Approved methods for the modelling and assessment of air pollutants in New South Wales* (DEC 2005). The air quality assessment criteria are outlined in Table 1, which apply cumulatively (that is, due to all sources of emissions and not just the contribution from the project).

Table 1 Air Quality Criteria

Pollutant	Averaging period	Concentration	
PM ₁₀	24 hours	50ug/m ³	
	Annual	30ug/m ³	
TSP	Annual	90ug/m ³	
Deposited dust	Annual	4 g/m ² /month*	

* Depositional dust criteria contained in the NSW EPA methods specify a maximum contribution of 2g/m²/month, up to a maximum total depositional dust level of 4g/m²/month. This criterion assumes a typical existing load of 2g/m²/month, prior to the start of construction activities.

TSP will not be directly monitored, and instead will be calculated by application of a conversion factor $(PM_{10} \times 2.5 = TSP)$, in accordance with the site Operational Environmental Monitoring Plan.



Constriction Noise

The Noise Management Levels (NML) for construction of the Rooty Hill RDC are provided in Table 2. These are based in the requirements of the Interim Construction Noise Guidelines (ICNG) (DECC 2009), Ministers Condition of Approval (MCoA) 2.2 and the measured background levels.

Table 2 Construction Noise Management Levels

Receiver		Receiver Type	Approximate Distance and Orientation from RDC boundary	NML LAeq,15min / dB(A)
1	132 Station Street	Residential	650m west	58
2	54 Station Street	Residential	650m west	58
3	63 Coghlan Street	Residential	850m east	58
4	16 Mavis Street	Residential	650m west	63
5a	Lomandra Shelter Shed (Nurragingy Reserve)	Recreational	<100m east	60
5b	Boronia Shelter Shed (Nurragingy Reserve)	Recreational	<100m east	60

A construction noise impact assessment undertaken for the Construction Noise Management Plan (CNMP) predicts no exceedance of the NMLs are expected at residential receivers throughout the construction program. Within the reserve, occasional exceedances are anticipated such as during earthworks; vegetation clearing; and installation of building structures and equipment.

It is noted previous monthly monitoring reports have assessed compliance with MCoA 2.3. SKM has completed a detailed review of this MCoA alongside the CNMP approved under MCoA 5.3(b). This review concluded MCoA 2.3 is related to the operational phase and does not need to be assessed from a compliance perspective during the construction phase. The NMLs and noise predictions in the CNMP are a more accurate indication of the likely impacts from Stage 2 construction works.

Meteorology

SoC 3.3, 10.4 and 15.3 requires Holcim monitor local meteorological conditions at the site. To comply with the SoC the following parameters must be monitored:

- Daily air temperature
- Solar radiation
- Daylight hours
- Daily rainfall
- Daily evaporation
- Continuous wind speed and direction



4. Monitoring results

Air Quality

PM₁₀ / TSP

No exceedances of PM_{10} or TSP dust criteria were recorded during the month of October 2013 (refer Table 3).

Due to a fault with the internal air pump of the Hi-Vol unit, results during October were sporadic. This fault has been repaired, and normal operation has resumed. Had the unit been fully operational, five tests would have been run during October 2013.

Table 3 October PM₁₀ and TSP Results

	PM ₁₀ (ug/m³)	TSP		
Date	Measured result	Criteria	Calculated result (PM10 x 2.5)	Criteria	
8/10/2013	10.6	50	26.5	NA	
20/10/2013	39.5	50	98.8	NA	
26/10/2013	18.0	50	45.0	NA	
Annual average (to date)	25.2	30	62.9	90	

Depositional Dust

Location 1 recorded an exceedance of depositional dust criteria during the month of October 2013. The dust gauge at Location 2 appears to have been tampered with.

Peak clearing and earthworks activities, exceptionally dry conditions and moderately high winds which took place during October contributed to the higher dust levels at Location 1 (refer Table 4). It is understood that this peak earthworks construction stage is now complete.

To minimise the potential for dust emissions during earthworks a total of three water carts were in operation on site while construction works were being carried out. Two were operating on the north side of Angus Creek and one on the south side watering haul roads and exposed stockpile areas. On days of high winds, works were restricted to compaction activities while topsoil stripping and other high dust generating activities were undertaken on days with calm conditions.

The depositional dust result at Location 2 is extraordinarily high and very unlikely to have occurred as a result of construction generated dust. It is likely that this sample was either accidently or deliberately tampered with during the month of October. Comments from the laboratory indicated 'very heavy deposition - small stones and sand present'. This is after the sample had passed through a 1mm sieve, and would suggest that this does show evidence of tampering because it would be highly unlikely that 'stones' would be airborne.



Table 4 Depositional Dust Gauge Results October 2013

Total Insolu	Goal				
Location	1	2	3	(annual average)	
30/09/2013 – 31/10/2013	5.3	110*	3.5	N/A	
Annual average	2.3	1.9**	2.5	4 g /m ² /month	

* Note: Result is out of range and likely to have been tampered with or damaged. ** Average does not include erroneous result obtained on 31/10/2013.

Construction Noise

No exceedances of construction noise management levels were observed during October 2013.

All monitoring results are below the construction noise management levels provided in the CNMP. At the time of noise monitoring, peak earthworks were being carried out in the north eastern corner of the site. As a result higher noise levels were recorded at Location 5b (Boronia Shelter Shed (Nurragingy Reserve)). There were also small scale (inaudible) earthworks being carried out in the south eastern corner of the site.

It is noted noise exceedances (i.e. 65dbA) were predicted to occur at Location 5a Lomandra Shelter Shed (Nurragingy Reserve)) during earthworks. Actual recorded noise levels at Location 5a were 24dBA lower.

Noise controls implemented during the monitoring period included respite periods for noisy equipment such as excavators, graders and dozers; ensuring all plant on site was in a good state of repair and regularly maintained through mandatory plant and equipment inspection and pre-start checks; and using plant with lower noise levels when the same activity to the same degree of ease could be undertaken.

The results of attended construction noise monitoring are presented in Table 5.

Table 5 Construction Noise Monitoring Results


Location	Start	Construction contribution L _{Aeq}	L _{Aeq}	L _{A10}	L _{A90}	ML LAeq,1 5min / dB(A)	Notes
1 (132 Station St)	11:20	Inaudible	54	57	48	58	Holcim inaudible, M7 (constant 50-65), Woodstock avenue traffic (freq 35-40)
2 (54 Station St)	11:40	Inaudible	54	56	49	58	Holcim inaudible, M7 (constant 55-60), local traffic (55-65), breeze, cicadas, birds
3 (63 Coghlan St)	12:10	Inaudible	57	61	50	58	Holcim inaudible, M7 (constant 45-65), cicadas, birds
4 (16 Mavis St)	10:55	Inaudible	54	56	46	63	Holcim inaudible, Knox Rd traffic (constant 50-65), birds
5a (Lomandra Shelter Shed (Nurragingy Reserve))	10:15	41	52	53	49	60	Holcim (constant 40-45, trucks, dozer tracks, beepers), cicadas, birds, M7 (40 constant)
5b (Boronia Shelter Shed (Nurragingy Reserve))	10:35	55	59	61	54	60	Holcim (constant 50, excavator, trucks. Frequent bangs (75)), cicadas, birds



Local Meteorology

A wind rose showing the proportion of direction and strength of winds throughout the reporting period is below. A complete data set, including, humidity, temperature and rainfall is provided is software form.

The results of the wind rose show that areas to the north west and south east of the site were the most likely to be impacted by construction generated dust. This area includes the industrial areas on Kellogg Road and southern areas of the Nurragingy reserve and the railway line.



Windrose for October 2013